BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	**Package No 06 Consists of 14 Works**
2	Estimate cost / amount	1500.00 Lakhs
3	Name Of Contractor	M/s SMLP Asphalts Sri B.B Umesha
4	Amount of Contractor	**97,16,316.00**
5	Agreement No.	EE/BTP/BBMP/Ag.No. /2022-23 Date :
6	No. and date Under which the work order has been issued	BBMP/EE/BTP//WO/76/2022-23 Date : 24/11/2022
7	Time limit originally fixed for completion	9 Months
8	Date of application by the contractor for granting extension	24-08-2023
9	Date of receipt of application in the sub-division office	04-01-2024
10	Extension granted if any	Nil
	1. Form	
	2. Form	
11	Work Carriedout by the contractor during the original period stipulated in contract	Nil
12	Work carried out during the first period of extension	Nil
13	Work carried out during And extension	Nil
14	Time now applied for	132 Days
15	Date of recommending time limit applied	Yes
16	Wheather the original application of contractor is enclosed	–
17	Balance work remaining to be done	–
18	Probable time required for completion of remaining work	Nil
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Wheather the notice as per clause has been issued	No
21	Report by Asst. Executive engineer	Due to site Dispute, the work is delay , Hence EOT is recommended for sanction without penalty.
22	Recommendation of executive engieer	

Assistant Engineer
New Ward no 14

Assistant Executive Engineer
Vidyaranyapura Sub Division, Bangalore 97

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub Division
Bruhath Bengaluru Mahanagara Palike

Executive Engineer
Byatarayanapura Division

Chief Engineer
Yelahanka Zone, Bangalore 92